



Wilson Boat Ramp Construction Update:

The weather has been determined to be unsuitable for asphalt placement tomorrow, Thursday (5/23). As planned, the paving work will be rescheduled to begin on Tuesday (5/28). Currently, Avail Construction is still performing subbase placement and compaction work on the roadway. Avail anticipates starting construction at 7 AM. The public and outfitters are requested to give Avail full access to the site and remain off the subbase until grading and compaction are completed.

Looking to the weekend, ramp openings will be as follows:

- Friday (5/24): Launch window open until 10:30 AM.
- Memorial Day Weekend (Saturday, Sunday, and Monday): Open all day

Next week: Avail anticipates starting construction at 7 AM on Tuesday for asphalt placement. It is anticipated that this work will take up to 2 days to complete, followed by a day of pavement striping. At this point, we are asking the public to remain off the roadway area while these final milestones are completed.

Thanks again for everyone's flexibility while the project is in the final stages.

For any inquiries or concerns regarding the project, please contact Max Moran, Parks Project Manager, at mmoran@tetoncountwy.gov.

Thank you.

Released 5.22.24