



A meeting between staff and the construction team took place on April 4, 2024, to review the progress and schedule of the Wilson Boat Ramp construction project. Efforts are underway to explore the possibility of providing temporary public access during the second half of April. Our contractor and project engineer have requested that subgrade disturbances be minimized while soils are wet. The favorable weather forecast for next week will benefit both site and construction conditions. The upcoming week of work will consist of additional snow removal from the roadway and shoulder, boulder placements, subgrade adjustments, and site cleanup, all in preparation for a potential temporary window of public opening before asphalt placement. Our next construction update will detail the potential opening, pending discussions with our engineer and contractor, as well as consideration of weekend weather conditions.

We appreciate your patience while striking the difficult balance between the requests of the contracted builder, recommendations from project engineers, and the wishes of the public. We are confident that the outcome of the project will be a resource that improves efficiency, safety, and enjoyment for all members of the boating community.

For any inquiries or concerns regarding the project, please reach out to Max Moran, Parks Project Manager, at [mmoran@tetoncountywy.gov](mailto:mmoran@tetoncountywy.gov).