



Wilson Boat Ramp Weekly Construction Update: The ramp is currently closed to the public and will remain closed as work nears the final stages of construction. Currently, the project site is set up with survey staking for asphalt layout. Adherence to the closure is appreciated to avoid disturbing the layout markings. Next week's work will include utility relocations, roadway alignment tie-in at the western end of the project, and subgrade compaction. Subbase material, to be placed by sub-contractors, is scheduled to arrive on-site on 5/13, with asphalt placement to immediately follow. Our contractor continues to communicate that they will work with staff to complete the project as soon as possible, and we will continue to look for an opportunity to open the boat ramp prior to the scheduled opening of June 1, 2024.

Thank you for your patience as we strive to strike a balance between the requirements of the contracted builder, the recommendations from project engineers, and the needs of the public. We eagerly await the completion of this project and the benefits it will provide to the public and the outfitting community.

For any inquiries or concerns regarding the project, please contact Max Moran, Parks Project Manager, at mmoran@tetoncountywy.gov.

Thank you.

Released 5.3.24