



This week, the contractor made final site preparations for subbase and gravel placement. Roadside utilities were relocated, the subgrade was prepped at the western tie-in, gravel pathways were laid, and roadway shoulder topsoil was placed. This weekend, the ramp will remain open to the public and outfitters.

As with previous openings, no on-site parking will be allowed. Users are requested to park trailers and vehicles at Stilson. Although the ramp is temporarily open, the area remains under construction. Users are advised to exercise caution while navigating the area due to potential unmarked hazards and obstructions. Additionally, users are advised to avoid construction survey stakes and hubs.

Beginning on Monday, we anticipate a busy construction site with the arrival of the roadway subbase. We expect subbase placement to take 2-3 days, followed by 2 days of asphalt placement. **Starting Monday (5/20), the ramp area will be entirely closed to the public while this work is ongoing.** These sequences are the final major work items to be completed before we can fully reopen to the public. As this work progresses, the public will be notified when we anticipate reopening.

I would like to express my thanks to the Snake River Fund for supporting both the County and the boating community through this process. We appreciate your patience as we take the project across the finish line and look forward to providing the community with an improved, more functional, and safer launch environment moving forward.

For any inquiries or concerns regarding the project, please contact Max Moran, Parks Project Manager, at mmoran@tetoncountywy.gov

Released 5.17.24